

Old 21-0640

# O'BERRY ENGINEERING, INC.

## FOOTING INSPECTION REPORT

Page 1 of 3

PROJECT: SPCA DATE: 11/7/22

TECH: J. Sigler WEATHER: SUNNY, 70'S

TIME: ARRIVE: 7:30am LEAVE: 3:30pm JOB #: 22062

INSPECTION REQUESTED BY: Rob w/BCL

SOIL TYPES WITHIN FOOTING SUBGRADE: natural soils, fill @ wall

REBAR INSPECTED:  YES  NO  NOT REQUIRED

DYNAMIC CONE PENETROMETER (DCP) TESTING PERFORMED:  YES  NO

HAND AUGER BORINGS PERFORMED:  YES  NO DEPTH \_\_\_\_\_

SOIL BEARING CAPACITY: DESIGN 2500 PSF

FIELD TESTED 2500 PSF (based on DCP test results)

OBEI PRESENT FOR CONCRETE PLACEMENT:  YES  NO  N/A

APPROVED PLANS AVAILABLE ONSITE:  YES  NO  N/A

REMARKS: - Re-inspected footing (soils only) checked Friday at south bump out

- Verified 8" - 10" undercut where req'd

- Also inspected soil bearing in area that was not prev. excavated

- Checked soil bearing along portion of "D" line. Encountered ex. wall & slab from a prev. structure. Footing undercut about 1.2' removing ex. block but left ex. slab in place. Eric with Generations

PERSON CONTACTED ABOUT PROBLEMS: Eric w/Generations approved leaving ex fill and slab in place.

# O'BERRY ENGINEERING, INC.

3161 Solomons Island Road, Edgewater, MD 21037  
Phone (410) 956-7820 • obei@oberryengineering.com

## CONCRETE INSPECTION

OBEI JOB NO.: 22062

PROJECT: SPCA DATE: 11/7/22

TECH: J. Sijer TIME: ARRIVE: 7:30am LEAVE: 3:30pm

LOCATION OF POUR: Footings (south bumpout)

DESIGN STRENGTH @ 28 DAYS: 3000 psi AMOUNT OF POUR: 14 1/2 cu.yds

NO. CYLINDERS MADE: 5 CYLINDER NOS.: 1-5

SAMPLED BY: OBEI CONCRETE CONTRACTOR: Santos

REBAR SIZE AND SPACING INSPECTED:  YES  NO  N/A

DIMENSIONS VERIFIED:  YES  NO  N/A

REMARKS: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

PERSON CONTACTED: \_\_\_\_\_

## FIELD TESTING

Cylinder Nos.	<u>1-5</u>			
Cumm. Cu. Yds.	<u>2.3</u>			
Time	<u>10:10am</u>			
Slump	<u>4.5"</u>			
Air Content	<u>-</u>			
Air Temp.	<u>73.2°</u>			
Concrete Temp.	<u>72.1°</u>			
Supplier	<u>Cherry</u>			
Ticket/Truck No.	<u>2457061/422</u>			
Mix Number	<u>C300302</u>			

Break Schedule Per Set: 7 day 1 14 day — 28 day 3 Hold 1



**Ticket# 2457061**  
Sold To: Santos Construction Co.  
Delivery Address  
1815 BAY RIDGE AVENUE  
ANNAPOLIS MD  
Job#: 241 - SPCA ANNAPOLIS\*S  
PO#: SCC351

**Order# 283**  
Delivery Zone: 3  
Sales Rep: Amy Rossi  
  
Load#: 1  
Driver Name: Daryl Carpenter  
Truck#: M422

**Delivered On: 11/7/2022 @ 10:00**  
Ordered By: ALAN - 240-375-6024  
Slump: 5  
Usage: Footer  
Pour: TailGate  
Plant: Annapolis/8  
Time Printed: 09:18

C300302	3000 PSI. #57 STONE. WR	10	10	10	Yard
FUEL	Fuel Surcharge	1	1	1	Load

Time Ticket Printed: 11/7/2022 9:18:15 AM  
Loaded 11/7/2022 9:35:17 AM  
Leave Plant 11/7/2022 9:42:49 AM  
At Job 11/7/2022 9:59:09 AM

Start Unload 11/7/2022 10:01:44 AM  
Finish Unload 1/1/1900  
Leave Job 1/1/1900  
At Plant 1/1/1900

Accepted (Including Terms And Conditions) At: 11/7/2022 10:01:34 AM  
Water Added On Job Site At Customer's Request: 0 Gallons By Alan



Go green with Chaney Enterprises.  
Check out calculators at the new [ChaneyEnterprises.com](http://ChaneyEnterprises.com)

In Case Of Chemical Emergency Call CHEM-TREC 1-800-424-9300

Corporate Office: 2410 Evergreen Road, Suite 201, Gambrills, MD 21054 • 301-832-5000 • 888-4-CHANNEY (888-424-2639) • [ChaneyEnterprises.com](http://ChaneyEnterprises.com)  
Serving your needs in the Mid-Atlantic region as Your One Stop Shop for Ready Mix Concrete, Sand & Gravel, Stone, Hardscapes, Construction Materials & Supplies

# O'BERRY ENGINEERING, INC.

## FOOTING INSPECTION REPORT

Page 1 of 3

PROJECT: SPCA DATE: 11/8/22

TECH: J. Singer WEATHER: sunny, 50's

TIME: ARRIVE: 8:00am LEAVE: 1:00pm JOB #: 22062

INSPECTION REQUESTED BY: Rob w/BCCI

SOIL TYPES WITHIN FOOTING SUBGRADE: natural soils, fill,  
slab prev. ex. building

REBAR INSPECTED:  YES  NO  NOT REQUIRED

DYNAMIC CONE PENETROMETER (DCP) TESTING PERFORMED:  YES  NO

HAND AUGER BORINGS PERFORMED:  YES  NO DEPTH \_\_\_\_\_

SOIL BEARING CAPACITY: DESIGN 2500 PSF

FIELD TESTED 2500 PSF (based on DCP test results)

OBEI PRESENT FOR CONCRETE PLACEMENT:  YES  NO  N/A

APPROVED PLANS AVAILABLE ONSITE:  YES  NO  N/A

REMARKS: - Inspected footing along west side of bldg,  
- 2- #5 cont. top and bottom  
- Dimensions: 2' x 2'

- Evidence of fill (6" - 8" compacted/hard) in portion of footing  
and prev. ex. slab located and left  
in place.

- All other soils natural.  
- picked up concrete cylinders from 11/7/22 pour + delivered to lab

PERSON CONTACTED ABOUT PROBLEMS: - Bob (OBEI), Rob w/BCCI, Eric w/Berachans

# O'BERRY ENGINEERING, INC.

3161 Solomons Island Road, Edgewater, MD 21037  
Phone (410) 956-7820 • obel@oberryengineering.com

## CONCRETE INSPECTION

OBEI JOB NO.: 22062

PROJECT: SPCA DATE: 4/8/22

TECH: J. Sigit TIME: ARRIVE: 7:30am LEAVE: 1:00pm

LOCATION OF POUR: Footings

DESIGN STRENGTH @ 28 DAYS: 3000 psi AMOUNT OF POUR: 204-cu.yds

NO. CYLINDERS MADE: 5 CYLINDER NOS.: 1-5

SAMPLED BY: OBEI CONCRETE CONTRACTOR: SWATDS

REBAR SIZE AND SPACING INSPECTED:  YES  NO  N/A

DIMENSIONS VERIFIED:  YES  NO  N/A

REMARKS: Inspected dimensions + rebar for footing poured.  
boxed section of footing at south hump out and footing S  
along west side (see attached drawing)

PERSON CONTACTED: N/A

## FIELD TESTING

Cylinder Nos.	<u>1-5</u>	}		
Cumm. Cu. Yds.	<u>2-3</u>			
Time	<u>12:30pm</u>			
Slump	<u>4"</u>			
Air Content	<u>/</u>			
Air Temp.	<u>57.5</u>			
Concrete Temp.	<u>67.1</u>			
Supplier	<u>Chmery</u>			
Ticket/Truck No.	<u>2458009/422</u>			
Mix Number	<u>C300302</u>			

Break Schedule Per Set: 7 day 1 14 day — 28 day 3 Hold 1



**Ticket# 2458044**  
Sold To: Santos Construction Co.  
Delivery Address  
1815 BAY RIDGE AVENUE  
ANNAPOLIS MD  
READY @ 11:36 JUST SHIP  
Job#: 241 - SPCA ANNAPOLIS'S  
PO#: SCC351

**Order# 262**  
Delivery Zone: 3  
Sales Rep: Amy Rossi

**Delivered On: 11/8/2022 @ 13:00**  
Ordered By: ALAN - 240-375-6024  
Slump: 5  
Usage: Footer  
Pour: TailGate

**Load#: 2**  
Driver Name: Ty Collins  
Truck#: M296

**Plant: Annapolis/8**  
Time Printed: 12:07

[REDACTED]					
C300302	3000 PSI #57 STONE. WR	20	10	20	Yard
FUEL	Fuel Surcharge	1	1	2	Load

Time Ticket Printed: 11/8/2022 12:07:13 PM  
Loaded 11/8/2022 12:17:28 PM  
Leave Plant 11/8/2022 12:22:35 PM  
At Job 1/1/1900

Start Unload 1/1/1900  
Finish Unload 1/1/1900  
Leave Job 1/1/1900  
At Plant 1/1/1900

Terms And Conditions - Not Accepted Or Blank  
Water Added On Job Site At Customer's Request: 0 Gallons By  
No Signature Received

Go green with Chaney Enterprises.  
Check out calculators at the new ChaneyEnterprises.com

In Case Of Chemical Emergency Call CHEM-TREC 1-800-424-9300

Corporate Office: 2410 Evergreen Road, Suite 201, Gambrills, MD 21054 • 301-932-5000 • 888-4-CHANNEY (888-424-2639) • ChaneyEnterprises.com  
Serving your needs in the Mid-Atlantic region as Your One Stop Shop for Ready Mix Concrete, Sand & Gravel, Stone, Hardscapes, Construction Materials & Supplies



**Ticket# 2458009**  
Sold To: Santos Construction Co.  
Delivery Address  
1815 BAY RIDGE AVENUE  
ANNAPOLIS MD  
READY @ 11:36 JUST SHIP  
Job#: 241 - SPCA ANNAPOLIS\*S  
PO#: SCC351

**Order# 262**  
Delivery Zone: 3  
Sales Rep: Amy Rossi

**Delivered On: 11/8/2022 @ 13:00**  
Ordered By: ALAN - 240-375-6024  
Slump: 5  
Usage: Footer  
Pour: TailGate

**Load#: 1**  
Driver Name: Daryl Carpenter  
Truck#: M422

**Plant: Annapolis/8**  
Time Printed: 11:44

[REDACTED]						
C300302	3000 PSI. #57 STONE. WR	20	10	10		Yard
FUEL	Fuel Surcharge	1	1	1		Load

Time Ticket Printed: 11/8/2022 11:44:08 AM  
Loaded 11/8/2022 11:55:08 AM  
Leave Plant 11/8/2022 12:05:43 PM  
At Job 11/8/2022 12:21:34 PM

Start Unload 11/8/2022 12:23:40 PM  
Finish Unload 1/1/1900  
Leave Job 1/1/1900  
At Plant 1/1/1900

Accepted (Including Terms And Conditions) At: 11/8/2022 12:23:28 PM  
Water Added On Job Site At Customer's Request: 0 Gallons By Alen



Go green with Chaney Enterprises.  
Check out calculators at the new [ChaneyEnterprises.com](http://ChaneyEnterprises.com)

In Case Of Chemical Emergency Call CHEM-TREC 1-800-424-9300

Corporate Office: 2410 Evergreen Road, Suite 201, Gambrills, MD 21054 • 301-932-5000 • 888-4-CHANEY (888-424-2639) • [ChaneyEnterprises.com](http://ChaneyEnterprises.com)  
Serving your needs in the Mid-Atlantic region as Your One Stop Shop for Ready Mix Concrete, Sand & Gravel, Stone, Hardscapes, Construction Materials & Supplies