



Annapolis Fire Department
Fire Marshal's Office
145 Gorman Street 3rd Floor
Annapolis, MD 21401
Phone: 410-260-2202
Fax: 410-260-2237

No.: 2021 00300
Date: 10/08/2021

System Test Report (Form #80)

SYSTEM TEST REPORT

Permit Number	Fire21-0082
Date	10/08/2021
Time	13:21
Address	182 Duke of Gloucester
Business Name	
--	
Type of Test	Hydrostatic Test
Firm/Organization Conducting Test	
Firm/Organization Name	Absolute
Representative(s) Conducting Test	Danny
Representative Conducting Test Contact Number	4105447771
Representative Conducting Test Signature	

nm

--
Other Agencies Present
Company Name
Representative Name
Representative Signature

--
Hydrant Coefficient
Static Hydrant Location / Number
Static Pressure (Before Flow)
Residual Pressure (During Flow)
Flow Hydrant Location / Number
Flow Hydrant Pressure
Remarks

Additional heads were installed under bulkheads second floor , email additional information regarding changes. Add head a top of basement stairs in stairwell. Add ball drip valve for FDC. Inspector test drain needs low point drain valve.

SIGNATURE

Result of Test	Pass Pending (See Remarks)
Witnessed By	Inspector D. Jacobelli FM38

NOT TO BE USED FOR ENGINEERING PURPOSES